COMPLETION REPORT

1	Name of the work	Improvements to cross roads and drains at Arunodaya Hospital Mallasandra opposite BBMP office in Bagalagunte ward No. 14
2	Sanctioned Estimate No. & Date	TPW 88/DD/S.E/15-16 dt 4.12.15
3	Head of Account which is chargeable	PW 1731
4	Instrument Order NO. & Date	EE/DD/W.O/3116/17 Date 16-6-2016
5	Name Of Contractor	Manjunatha. N. C, #292, 5th Cross, 1st Main church, Bhuvaneshwari nagara, Dasarahalli, Bangalore.
6 a	Time Stipulated for Completion of work	120 days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB No 3407/14-15 PW 340064/2 & 340065/2
8	Check Measurement of the Asst	28-10-2016
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	D.S. ಜಂಟಿ
	b) Asst. Exe Engineer	ಕಂಠ ಸಹಾ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
16 ಲ	1554994	—	450062

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-57